



## **Here is what has been happening at the Pool.**

The trim tile around the edge of the pool and the island has been installed.

The area behind the equipment room has been cleared and leveled. This is the area where the sand filters will be located. The pad for the filters will be poured soon and the filters will be installed. A fence will surround this area.

The underwater lighting and niches have been reconfigured and lights are installed.

Damaged areas in the shell of the pool which need repair have been prepped for restoration.

Ian Moore, Project Manager, Compass Construction tells us that:

The new collector tank in the equipment room has been formed and poured. The former collector tank has been filled with stone and prepared for the new slab.

The concrete restoration process throughout the ceiling of the building has begun. Attached are pictures of some of the rebar that has been exposed. We will continue to treat and replace damaged rebar throughout the building. Once complete to we will pour new concrete and stucco patch accordingly.

The pool stairs have been re-formed and poured. These stairs will now meet ADA requirements. The trim tile will be added soon.

The stucco for the parapet wall on the roof has been completed. The roofing system will be completed over the next several weeks. The wall will be painted upon completion of the roof.

### **Master Landscape Update:**

Plans are underway for replacing the landscape in the pool island. As some of you remember, the plants in the center of the island were removed so that the leak could be repaired. Many of the remaining plants are long past their prime.

The design for the island is finally complete. The goal is to provide a design that is beautiful, interesting, colorful, eco-friendly, and low maintenance. Planting will begin soon and continue over the next 2 -3 weeks.