

Paving project will run from March 13 to March 27th.

Your cooperation is needed and highly appreciated .

Please follow the directions of the workmen

MILLING OPERATION

MON 3/13 - PHASE 1 (RED) 7,000 SY at 1.25" / 490 TONS

TUES 3/14 - PHASE 2 (ORANGE) 6,285 SY at 1.25" / 440 TONS

WEDS 3/15 - PHASE 3 (YELLOW) 4,900 SY at 1.25" / 345 TONS

- PHASE 4 (GREEN) 2,936 SY at 1.25" / 205 TONS

THURS 3/16 - PHASE 5 (BLUE) 9,000 SY at 1" / 500 TONS

TUES 3/21 - PHASE 6 (WHITE) 7,600 SY at 1" / 420 TONS

WEDS 3/22 - PHASE 7 (PURPLE) 7,327 SY at 2" / 810 TONS *** MOT REQUIRED ***

PAVING OPERATION

TUES 3/14 - PHASE 1 (RED) 7,000 SY at 1.25" / 490 TONS

WEDS 3/15 - PHASE 2 (ORANGE) 6,285 SY at 1.25" / 440 TONS

THUR 3/16 - PHASE 3 (YELLOW) 4,900 SY at 1.25" / 345 TONS

FRI 3/17 - PHASE 4 (GREEN) 2,936 SY at 1.25" / 205 TONS

TUES 3/21 - PHASE 5 (BLUE) 9,000 SY at 1" / 500 TONS

WED 3/22 - PHASE 6 (WHITE) 7,600 SY at 1" / 420 TONS

THURS/ FRI 3/23-24 PHASE 7 (PURPLE) 7,327 SY at 2" / 810 TONS (TWO LIFTS) ***MOT
REQUIRED**

FALLING WATERS PHASE MAP

PHASE 1 - RED	7,000 SY	1.25"
PHASE 2 - ORG	6,300 SY	1.25"
PHASE 3 - YELL	4,900 SY	1.25"
PHASE 4 - GRN	2,940 SY	1.25"
PHASE 5 - BLU	9,340 SY	1"
PHASE 6 - WHT	8,000 SY	1"
PHASE 7 - PUR	7,330 SY	2"

